EXTENSION OF TIME PROPOSAL

	ame of Work	Improvements to Road and Drains at Agrahara Village to Lake Road in ward No. 05 Byatarayanapura Sub Division
	ount of Work Portion	36,97,475.00
	mated Cost	40.00 Lakhs
	me of Contractor	Sri. Gopireddy
	reement No	202/15-16, Date: 5-2-2016
	o and date under which work order issued	BBMP/ EE/BTP/WO/202/ 2015-16 Date: 05.02.2016
	Time limit originally fixed for completion	120 Days
	Date of application by the contractor for granting extension of time	3-6-2016
	Date of receipt of application in the sub division office	3-6-2016
0	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	597 Days, Date: 3-6-2016
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Works under progress EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Applied from 3-6-2016 to 20-01-2018, with penalty ₹9920=00

Assistant Engineer
Ward No. 05(Jakkur)

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Chief Engineer
Yelahanka Zone, Bangalore-92.

Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92